



# The Shrimp e-Advocate

The Southern Shrimp Alliance (SSA) is a non-profit alliance of members of the U.S. shrimp industry in eight states committed to preventing the continued deterioration of America's shrimp industry and to ensuring the industry's future viability. SSA serves as the national voice for the shrimp fishermen and processors in Alabama, Florida, Georgia, Louisiana, Mississippi, North Carolina, South Carolina, and Texas.

LA State Update

MAY 24, 2010

## Quick Links

[SSA Website](#)

Board of Directors

### Florida:

Sal Versaggi  
[sal@versaggi-shrimp.com](mailto:sal@versaggi-shrimp.com)

Chris Gala  
[Tricocg@aol.com](mailto:Tricocg@aol.com)

### Georgia:

Elaine Knight  
[kseafod@bellsouth.net](mailto:kseafod@bellsouth.net)

Mike Dubberly  
[DaddysBoy1775@aol.com](mailto:DaddysBoy1775@aol.com)

### Alabama:

Mickey Johnson  
[jbuiltnc@aol.com](mailto:jbuiltnc@aol.com)

Rosa Zirlott  
[BrentRosa@aol.com](mailto:BrentRosa@aol.com)

### Mississippi:

Steve Bosarge  
[stevebosarge@hotmail.com](mailto:stevebosarge@hotmail.com)

Tommy Schultz  
[revahopkins@bellsouth.net](mailto:revahopkins@bellsouth.net)

### Louisiana:

James Blanchard  
[cherib1961@gmail.com](mailto:cherib1961@gmail.com)

Cathy Blanchard  
[Cathy\\_blanchard@us.aflac.com](mailto:Cathy_blanchard@us.aflac.com)

## SENT ON BEHALF OF MR. ROLAND GUIDRY, LOUISIANA OIL SPILL COORDINATOR.

Subject: Mississippi Canyon 252 Event - LA State Update, 05/24/10 AM

Operational Period: 5/23 06:00 to 5/24 06:00

### Shoreline Impacted to Date

- Chandeleur Island
- Breton Island
- South Pass
- South West Pass
- Isle Deniers: Whiskey Island, Trinity Island and Raccoon Island.
- Port Fourchon
- Grand Isle
- Brush Island
- Pass A Loutre
- Marsh Island
- Timbalier Bay Island
- East Shoreline of Lake Raccourci
- Pilot Bayou
- Red Fish Bay
- Houma IC estimates that approximately **70 miles** of Louisiana shoreline has been impacted to date. Most of the impact was by "light" sheening. Of the 66 miles of shoreline impacted, about **27 miles** of shoreline had cleanable oil.

Shoreline Cleanup Scheduled (Weather and seas permitting) for 05/24/10:

- South Pass, Southwest Pass, Chandelier Islands, Fourchon Beach, Grand Isle, Breton Island, Timbalier Bay Island

Texas:

Wilma Anderson  
texasshrimp@clearwire.net

Craig Wallis  
wallis.shrimp@yahoo.com

North Carolina:

Nancy Edens  
keywestnative57@yahoo.com

PD Mason  
cmason5@ec.rr.com

South Carolina:

Wayne Magwood  
tressymellichamp@att.net

Clay Cable  
Claycable@aol.com

Executive Director:

John Williams  
john@shrimpalliance.com

Director of Field Operations:

Richard Vendetti  
vendetti@shrimpalliance.com

Executive Assistant:

Rachel Williams  
rachel@shrimpalliance.com

Office Clerk:

Meghan Yopp  
Meghan@shrimpalliance.com

Boom

- Hard boom deployed last 24 hours: **23,316 ft**
- Total hard boom deployed to date: **1,754,535 ft**
- Total hard boom deployed per State:
  - Louisiana: **613,335 ft** deployed / **129,426 ft** staged
    - Plaquemines: **196,900 ft** deployed / **42,102 ft** staged
    - St. Bernard: **146,100 ft** deployed / **5,950 ft** staged
    - St. Tammany: **147,085 ft** deployed / **10,000 ft** staged
    - Orleans: **750 ft** deployed / **0 ft** staged
    - Jefferson: **29,700 ft** deployed / **18,570 ft** staged
    - Lafourche: **36,300 ft** deployed / **20,800 ft** staged
    - Terrebonne: **56,500 ft** deployed / **14,704 ft** staged
    - St. Mary : **0 ft** deployed / **17,300 ft** staged
- Other States
  - Mississippi: **360,100 ft** deployed / **23,475 ft** staged
  - Alabama: **372,850 ft** deployed / **37,775 ft** staged
  - Florida: **259,950 ft** deployed / **11,400 ft** staged
- Total Sorbent Boom Deployed: **997,480 ft**
- Sorbent Boom Staged: **1,074,975 ft.**

Skimmers

- Oil/water collected last 24 hours: **14,108 bbls**
- Total oil/water collected to date: **257,967 bbls**

In situ burns

- Number completed last 24 hours: **8**
- Total estimated volume in bbls burned: **51,612 bbls** ( as of 05/22/10)

Aerial/Vessel dispersant

- Number of Air sorties: **11**
- Volume surface dispersant applied last 24 hours: **18,104 gallons**
- Total volume surface dispersant applied to date On: **704,958 gallons**

Subsea dispersant

- Volume last 24 hours: **14,712 gallons** (as of 22:00 05/23/10)
- Total volume to date: **116,471 gallons**

#### Cost estimate

- Estimated daily burn rate: **\$19 million**
- Estimated Total: **\$692 million** (\* Does not include **\$70 million** grant money from BP)

#### Source Control

- Current estimated leak rate: **5,000 bbl** (BP currently reevaluating)
- DD-III Relief well status: **10,100 ft** from drill rig floor(cementing 18" liner)
- DD-II Relief well status: **8,650 ft** from drill rig floor (Drilling continuing)
- Using Riser Insertion Tube Tool (RITT); (1,100 bbls of oil collected on 5/23/10)
- RITT-2 lowered to seabed.
- RITT-3 on site and lowering to seabed.
- Top Kill: equipment being staged; operations scheduled for 5/26/10.
- Top Hat Containment System remains on seabed; standing by.

#### Manpower Summary

- Area Command Total: **360**
- Houma IC Total: **707**
- Houston IC Total: **353**
- Mobile IC Total: **907**
- St. Petersburg IC Total: **31**
- Total Field staff: **15,482**
- **Grand Total: 17,840**
- (LA Total: **5,884**)