



The Shrimp e-Advocate

The Southern Shrimp Alliance (SSA) is a non-profit alliance of members of the U.S. shrimp industry in eight states committed to preventing the continued deterioration of America's shrimp industry and to ensuring the industry's future viability. SSA serves as the national voice for the shrimp fishermen and processors in Alabama, Florida, Georgia, Louisiana, Mississippi, North Carolina, South Carolina, and Texas.

Mississippi Canyon 252 Event - LA State
Update- 6/4/2010

JUNE 4, 2010

Quick Links

[SSA Website](#)

Board of Directors

Florida:

Sal Versaggi
sal@versaggi-shrimp.com

Chris Gala
Tricocg@aol.com

Georgia:

Elaine Knight
kseafod@bellsouth.net

Mike Dubberly
DaddysBoy1775@aol.com

Alabama:

Mickey Johnson
jbuiltinc@aol.com

Rosa Zirlott
BrentRosa@aol.com

Mississippi:

Steve Bosarge
stevebosarge@hotmail.com

Tommy Schultz
revahopkins@bellsouth.net

SENT ON BEHALF OF MR. ROLAND GUIDRY, LOUISIANA OIL SPILL COORDINATOR.

Subject: Mississippi Canyon 252 Event - LA State Update, 06/4/10 AM
Operational Period: 6/3 06:00 to 6/4 06:00

Shoreline Impacted to Date

- Chandeleur Island
- Breton Island
- South Pass
- South West Pass
- Isle Deniers: Whiskey Island, Trinity Island and Raccoon Island.
- Port Fourchon
- Grand Isle/ Elmer's Island
- Brush Island
- Pass A Loutre/ Red Fish Bay
- Marsh Island
- East Timbalier Island
- Lake Raccourci
- Pilot Bayou
- Isle Grande Terre
- Devil's Bay
- Lake Felicity
- Cheniere Au Tigre
- Pilot Bay/ Johnson Bay
- Timbalier Bay
- Bay Ronquille
- Casse Tete
- Vermillion Bay area (S.W. Pass to Freshwater Bayou)
- Houma IC estimates that approximately **147 miles** of Louisiana shoreline has been impacted to date. Most of the impact was by "light" sheening. Approximately **64 miles** of shoreline had Medium,

Louisiana:

James Blanchard
cherib1961@gmail.com

Cathy Blanchard
Cathy_blanchard@us.aflac.com

Texas:

Wilma Anderson
texasshrimp@clearwire.net

Craig Wallis
wallis.shrimp@yahoo.com

North Carolina:

Nancy Edens
keywestnative57@yahoo.com

PD Mason
cmason5@ec.rr.com

South Carolina:

Wayne Magwood
tressymellichamp@att.net

Clay Cable
Claycable@aol.com

Executive Director:

John Williams
john@shrimpalliance.com

Director of Field Operations:

Richard Vendetti
vendetti@shrimpalliance.com

Executive Assistant:

Rachel Williams
rachel@shrimpalliance.com

Office Clerk:

Meghan Yopp
Meghan@shrimpalliance.com

Heavy or Tar Balls. Approximately **34 miles** of shoreline actively being cleaned.

Shoreline Cleanup Scheduled (Weather and seas permitting) for 06/4/10:

- Pilot Bayou/Johnson Pass, Pass a L'Outre/Red Fish Bay, Chandeleur Island, Grand Isle/Elmer's Island, Isle Grande Terre, Lake Raccourci, Trinity Island, Fourchon Beach, Timbalier Bay, Lake Felicity

Boom

- Hard boom deployed last 24 hours: **15,950 ft**
- Total Hard boom deployed to date: **2,044,001 ft**
- Total Hard boom deployed per State:
 - Louisiana: **931,451 ft** deployed / **433,981 ft** staged
 - Plaquemines: **271,450 ft** deployed / **73,725 ft** staged
 - St. Bernard: **178,000 ft** deployed / **93,850 ft** staged
 - St. Tammany: **145,900 ft** deployed / **49,400 ft** staged
 - Orleans: **33,000 ft** deployed / **10 ft** staged
 - Jefferson: **63,770 ft** deployed / **27,968 ft** staged
 - Lafourche: **59,100 ft** deployed / **88,160 ft** staged
 - Terrebonne: **114,106 ft** deployed / **68,577 ft** staged
 - St. Mary : **66,125 ft** deployed / **32,291 ft** staged
 - Other States
 - Mississippi: **367,000 ft** deployed / **0 ft** staged
 - Alabama: **331,100 ft** deployed / **0 ft** staged
 - Florida: **261,250 ft** deployed / **0 ft** staged
 - Sorbent boom deployed last 24 hours: **76,736 ft**
 - Total Sorbent boom deployed: **2,308,396 ft**
 - Sorbent boom staged: **2,166,200 ft**

Skimmers

- Oil/water collected last 24 hours: **2,120 bbls**
- Total oil/water collected to date: **356,496 bbls**

In situ burns

- Number completed last 24 hours: **0**
- Total estimated volume in bbls burned: **84,712 bbls** (as of 06/2/10)

Aerial/Vessel dispersant

- Number of Air sorties: **1**
- Volume surface dispersant applied last 24 hours: **6,200 gallons**
- Total volume surface dispersant applied to date: **765,468**

gallons

Subsea dispersant

- Volume last 24 hours: **10,241 gallons**
- Total volume to date: **256,216 gallons**

Cost estimate

- Estimated daily burn rate: **\$25 million** (*\$30 million for 06/03/10)
- Estimated Total: **\$1.157 Billion**

Source Control

- Flow Rate Technical Group (FRTG) estimated leak rate: **12,000 - 19,000 bbl** per day
- DD-III Relief well status: **12,090 ft** from drill rig floor (continue drilling operations).
- DD-II Relief well status: **8,650 ft** from drill rig floor (deploying BOP and riser).
- Top Hat: lowered Top Hat #4 on LMRP; injecting methanol and hot water to prevent hydrate crystal formation; Oil and Gas flowing from Top Hat to Enterprise.
- Top Cap: completed riser cut and LMRP (Lower Marine Riser Pipe) #4 Hat installed.

Manpower Summary

- Area Command Total: **414**
- Houma IC Total: **1017**
- Houston IC Total: **486**
- Miami IC Total: **5**
- Mobile IC Total: **1051**
- St. Petersburg IC Total: **44**
- Total Field staff: **16,200**
- **Grand Total: 19,217**
- (LA Total: **9,207**)